

## **Durham Meadows Superfund Site Water Line Construction Schedule – 2020**

### **Route 17 (night work):**

- April 2020: Restart water main installation near intersection with Middlefield Road (Route 147) and complete Route 17 water main installation in June 2020.
- June 2020 – November 2020: Curb stop installation along water main on Route 17. Beginning at northern end of the water main in Middletown.
- June – November 2020: Water main trench will be re-opened compacted and permanent trench pavement will be installed.
- May – June 2020: Water line installed in Route 17 will be chlorinated and tested.

### **Water Tank and Shared Access Driveway:**

- April 2020: Widen shared access driveway and clear/grub tank site.
- April 2020: Install 20-inch water main from Talcott Ridge Drive cul-de-sac to water tank site.
- April 2020: Install culverts and road drainage for shared access driveway.
- May 2020: Install road base and initial pavement.
- June – November 2020: Install water tank.
  - June/July: Create concrete base.
  - Aug/Sept: Majority of tank construction.
  - Oct/November: Piping, electrical, painting, and other finishing details.
  - November 2020: Tank should be ready for filling and testing.

### **Durham Town Roads:**

- Maple Ave
  - September 2020: Culvert crossing at Allyn Brook.
  - October 2020 – December 2020: Maple Ave water main installation begin at Durham Fairground pump station and continues. The northern extent of Maple Ave may not be completed until April 2021.
- Talcott Lane
  - Late 2020 or April 2021: Water main installation.

### **Other Water Main Features:**

- May – June 2020: Install water meter vault
- June – July 2020: Install modifications to Long Hill Pump Station
- June – Aug 2020: Install Booster Station at CTDOT property
- Aug 2020: Install pressure reducing valve vault
- Nov 2020: Install altitude valve vault for Water Tank

### **City of Middletown Roads:**

- Fall 2020: Talcott Ridge Drive and Watch Hill Drive: Water main trench will be re-opened compacted and permanent trench pavement will be installed.

Note: All dates are estimates. Work sequencing and the actual dates for activities may be earlier or later depending of the construction progress, unanticipated conditions, and potential COVID-19 restrictions.

# **Durham Meadows Superfund Site Water Line Construction Schedule – 2021**

## **Durham Town Roads:**

- Maple Ave
  - April 2021: Complete installation of water main on Maple Ave.
  - April – May 2021: Install curb stops on Maple Ave.
  - Oct – Nov 2021: Water line installation from curb stop to inside home or business.
- Talcott Lane
  - April 2021: Install water main on Talcott Lane.
  - April 2021: Install curb stops.
  - October 2021: Water line installation from curb stop to inside home or business.
- Maiden Lane
  - May – June 2021: Install water main on Maiden Lane.
  - July 2021: Install curb stops.

## **RSD#13 – School District:**

- June – Aug 2021: Install water main in Picket Lane.
- June – Aug 2021: Install curb stops.
- Aug 2021 – Final paving Pickett Lane.

## **Route 68 – Wallingford Road (night work):**

- April – May 2021: Install water main on Wallingford Road.
- April – May 2021: Install curbs stops o Wallingford Road.
- May 2021: Water main trench will be re-opened compacted and permanent trench pavement will be installed.
- Nov 2021: Begin installation from curb stop to inside home or business.
- Aug 2021: Final Paving Wallingford Road (night work).

## **Route 17:**

- Aug – Sept 2021: Water line installation from curb stop to inside home or business.
- July – Aug 2021: Final paving Route 17 (night work).

## **City of Middletown Roads:**

- July 2021: Final paving Talcott Ridge Drive and Watch Hill Drive.

## **Water Tank Shared Access Driveway:**

- July 2021: Final paving of shared access driveway.
- July 2021: Installation of guard rail on shared access driveway.

Note: All dates are estimates. Work sequencing and the actual dates for activities may be earlier or later depending of the construction progress, unanticipated conditions, and potential COVID-19 restrictions.

## **Durham Meadows Superfund Site Water Line Construction - 2022**

### **Durham Town Roads:**

- Maiden Lane
  - April 2022: Water line installation from curb stop to inside home or business.
  - May 2022: Abandon existing water supply wells on Maiden Lane.
  - May 2022: Final paving on Maiden Lane.
- Maple Ave
  - May 2022: Abandon existing water supply wells on Maple Ave.
  - April 2022: Final paving on Maple Ave.
- Talcott Lane
  - May 2022: Abandon existing water supply wells on Talcott Lane.
  - April 2022: Final paving on Talcott Lane.

### **RSD#13-School District – Pickett Lane**

- June 2022: Full water service connection to RSD#13 schools.
- June 2022: Abandon existing water supply wells on Pickett Lane.

### **Route 17:**

- May 2022: Abandon existing water supply wells on Route 17.

### **Wallingford Road (Route 68):**

- April 2022: Complete installation from curb stop to inside home or business.
- May 2022: Abandon existing water supply wells on Wallingford Road.

### **Durham Center Water Service:**

- Modifications to Durham Center Water Service Booster Station.

### **Other Site Activities in 2022:**

- Final site wide landscaping repairs and restoration.
- Conversion of select water supply wells to monitoring wells.
- Final Project Documentation and Completion Reports.

Note: All dates are estimates. Work sequencing and the actual dates for activities may be earlier or later depending of the construction progress, unanticipated conditions, and potential COVID-19 restrictions.